Plymouth



Real People. Real Solutions.

36TH AVENUE ROAD CONSTRUCTION

UPDATE NO. 1





Contacts



DROJECT SCHEDULE

The contractor for the 36th Avenue Road Construction Project will be starting on Monday, April 21st. 36th Avenue will be rehabilitated from Zachary Lane to Highway 169. This work will require 36th Avenue to be closed to through traffic. The construction will be completed in 2 phases. The closure during Phase 1 is from Zachary Lane to the east entrance of Armstrong High School (map available on back of letter). The Phase 2 closure is from the east entrance of the Armstrong High School to Kilmer Lane. Private utility relocations for Xcel Energy, CenterPoint Energy, and others have started and will continue for the next couple of months along both phases of 36th Avenue to stay ahead of the City's contractor, while working under traffic.

Phase 2 of construction will begin on or after June 9, at which time the road will be closed. The road will be opened to traffic in Phase 1 before the contractor can close the road in Phase 2 to start their work in the roadway. Construction in Phase 1 outside of the roadway may continue under traffic until July.

The road portion of the project is proposed to be complete before school starts in the fall of 2025. Construction will continue behind the curbs into the fall which may include trails, retaining walls, and landscaping. Construction is expected to be completed by November of 2025.

PROJECT CONTACTS

Drew Bailey, of Bolton & Menk, Inc., is the Construction Representative and will be the primary contact for residents and businesses. He will be onsite daily to inspect the construction and work with residents and businesses with questions or issues. Drew can be reached at **763.358.1045** or <u>drew.bailey@bolton-menk.com</u>

Nick Amatuccio, of Bolton & Menk, Inc., is the Project Manager overseeing the construction process. Nick was also involved with the design of this project and will be able to answer most questions. He can be reached at **612.965.3926** or <u>nickam@bolton-menk.com</u>

Joseph Shamla is the Project Manager for the City of Plymouth and will be the main contact from the City. He can be reached at **763.509.5541** or jshamla@plymouthmn.gov

If you would like to learn more about the project, see a map of the detour, or sign up for weekly construction updates, please visit the project website. www.plymouthmn.gov/36thAvenue

PROJECT PHASING MAP – PHASE 1

